

EROSION AND SEDIMENTATION CONTROL NOTES

- EROSION AND SEDIMENT BMP'S MUST BE CONSTRUCTED, STABILIZED AND FUNCTIONAL BEFORE SITE DISTURBANCE BEGINS WITHIN THE TRIBUTARY AREAS OF THOSE BMP'S.
- 2. STORMWATER INLETS WHICH DO NOT DISCHARGE TO SEDIMENT TRAPS OR BASINS, MUST BE PROTECTED UNTIL THE TRIBUTARY AREAS ARE STABILIZED.
- 3. STOCKPILE HEIGHTS MUST NOT EXCEED 35 FEET. STOCKPILE SLOPES MUST BE 2:1 OR FLATTER.
- 4. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENT BMP CONTROLS MUST BE REMOVED. AREAS DISTURBED DURING REMOVAL OF THE BMP'S MUST BE STABILIZED IMMEDIATELY.
- 5. VEHICLES AND EQUIPMENT MUST ENTER DIRECTLY TO AND EXIT FROM THE SITE AT THE POINT WHERE THE ROCK CONSTRUCTION ENTRANCE HAS BEEN PLACED.
- 6. ONLY LIMITED DISTURBANCE WILL BE PERMITTED TO PROVIDE ACCESS TO THE CONTROLS FOR GRADING AND ACQUIRING BORROW TO CONSTRUCT THOSE CONTROLS.
- 7. AT LEAST THREE DAYS BEFORE STARTING ANY EARTH DISTURBANCE ACTIVITIES, ALL CONTRACTORS INVOLVED IN THOSE ACTIVITIES SHALL NOTIFY THE PENNSYLVANIA ONE CALL SYSTEM INCORPORATED AT 1-800-242-1776 FOR BURIED UTILITY LOCATIONS.
- 8. ALL EARTH DISTURBANCE ACTIVITIES SHALL PROCEED IN ACCORDANCE WITH THE SEQUENCE. EACH STAGE SHALL BE COMPLETED BEFORE ANY FOLLOWING STAGE IS INITIATED. CLEARING AND GRUBBING SHALL BE LIMITED TO THOSE AREAS DESCRIBED IN EACH STAGE.
- 9. THE PROJECTS RECEIVING WATERCOURSE IS THE SCHUYLKILL RIVER WITHIN THE SCHUYLKILL RIVER WATERSHED, AND THE CHAPTER 93 CLASSIFICATION IS WWF, MF.
- FILTER FABRIC FENCING & STRAW BALE BARRIERS FILTER FABRIC FENCING AND STRAW BALE BARRIERS MUST BE INSTALLED AT LEVEL GRADE. BOTH ENDS OF EACH FENCE OR BARRIER SECTION MUST EXTEND 8 FEET UP SLOPE AT 45 DEGREES TO THE ALIGNMENT OF THE MAIN FENCE OR BARRIER.
- 2. SEDIMENT MUST BE REMOVED WHERE ACCUMULATIONS REACH ½ THE ABOVE GROUND HEIGHT OF FILTER FABRIC FENCING OR 1/3 THE ABOVE GROUND HEIGHT OF STRAW BALE BARRIERS.
- 3. ANY FILTER FABRIC FENCING OR STRAW BALE BARRIER WHICH HAS BEEN UNDERMINED OR TOPPED MUST BE IMMEDIATELY REPLACED WITH ROCK FILTER OUTLETS. 4. STRAW BALE BARRIERS SHOULD NOT BE USED FOR MORE THAN 3 MONTHS.
- SEDIMENT MUST BE REMOVED FROM STORM WATER INLET PROTECTION AFTER EACH RUNOFF EVENT.
- ALL SILT AND FOREIGN MATTER SHALL BE REMOVED FROM THE TOP OF AND PROPERLY DISPOSED OF BEFORE WEARING SURFACE IS INSTALLED.
- 3. ALL PUMPING OF SEDIMENT LADEN WATER SHALL BE THROUGH A SEDIMENT CONTROL BMP, SUCH AS A PUMPED WATER FILTER BAG DISCHARGING OVER NON-DISTURBED AREAS.
- 4. SEDIMENT REMOVED FROM BMP'S SHALL BE DISPOSED OF IN LANDSCAPED AREAS OUTSIDE OF STEEP SLOPES, WETLANDS, FLOODPLAINS OR DRAINAGE SWALES AND IMMEDIATELY STABILIZED OR PLACED IN TOPSOIL STOCKPILES.
- . MAINTENANCE OF ALL SEDIMENT AND EROSION CONTROL DEVICES IS THE RESPONSIBILITY OF THE OPERATOR DURING CONSTRUCTION.
- THE RETENTION/SEDIMENT BASIN WILL BE CONSTRUCTED AND MAINTAINED BY THE OPERATOR. THE MAINTENANCE OF THIS BASIN WILL BE TRANSFERRED TO THE PERMITTEE UPON THE COMPLETION OF FINAL STABILIZATION.
- 3. THE OPERATOR IS RESPONSIBLE FOR PROVIDING DIVERSION TRENCHES, EROSION CHECKS, BERMS, ETC., OR OTHER MEANS OF ACCEPTED PRACTICE AS REQUIRED ON THE SITE TO PREVENT ACCELERATE OF THIS OFF AND EROSION, WHICH MAY NOT BE INDICATED, BUT IS WITHIN THE
- 4. THE OPERATOR MUST INSURE THE PROPER OPERATION OF THE DEVICES IS NOT HINDERED DUE TO EXCESSIVE SEDIMENT BUILD-UP OR UNAUTHORIZED ACTS OF THIRD PARTIES.
- 5. SHOULD ANY MEASURES CONTAINED WITHIN THIS PLAN PROVE INCAPABLE OF ADEQUATELY REMOVING SEDIMENT FROM ON-SITE FLOWS PRIOR TO DISCHARGE OR OF STABILIZING THE SURFACES INVOLVED, ADDITIONAL MEASURES MUST BE IMMEDIATELY IMPLEMENTED BY THE OPERATOR TO ELIMINATE ALL SUCH PROBLEMS.
- . UNTIL THE SITE IS STABILIZED, ALL EROSION AND SEDIMENT BMP'S MUST BE MAINTAINED PROPERLY. MAINTENANCE MUST INCLUDE INSPECTIONS OF ALL EROSION AND SEDIMENT CONTROL BMP'S AFTER EACH RUNOFF EVENT AND ON A DAILY BASIS. ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK, INCLUDING CLEAN OUT, REPAIR, REPLACEMENT, REGRADING, RESEEDING, REMULCHING, AND RENETTING MUST BE PERFORMED IMMEDIATELY. IF EROSION AND SEDIMENT CONTROL BMP'S FAIL TO PERFORM AS EXPECTED, REPLACEMENT BMP'S OR MODIFICATIONS TO THOSE INSTALLED WILL BE REQUIRED.
- THE OPERATOR SHALL REMOVE FROM THE SITE, RECYCLE OR DISPOSE OF ALL BUILDING
 MATERIALS AND WASTES IN ACCORDANCE WITH THE DEPARTMENT'S SOLID WASTE
 MANAGEMENT REGULATIONS AT 25 PA. CODE 260.1 ET SEQ., 271.1 ET SEQ., THE CONTRACTOR
 SHALL NOT ILLEGALLY BURY, DUMP OR DISCHARGE ANY BUILDING MATERIAL OR WASTES AT
 THIS SITE.

 1 IF THE S
- 8. IT IS THE INTENT OF THIS PLAN TO MEET REQUIREMENTS OF SOIL EROSION CONTROL.
- THE OPERATOR IS ADVISED TO BECOME THOROUGHLY FAMILIAR WITH THE PROVISIONS OF APPENDIX 64. EROSION CONTROL RULES AND REGULATIONS, TITLE 25. PART I. DEPARTMENT OF ENVIRONMENTAL PROTECTION, SUB-PART C. PROTECTION OF NATURAL RESOURCES, ARTICLE II, WATER RESOURCES, CHAPTER 102 EROSION CONTROL.
- 10. A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN MUST BE AVAILABLE AT THE PROJECT SITE AT ALL TIMES.
- 11. AT ANY TIME PRIOR TO STABILIZATION SHOULD ANY E & S PROBLEMS OCCUR WHICH REQUIRE ADDITIONAL MEASURES, IMMEDIATE ACTION MUST BE TAKEN TO CORRECT THE PROBLEM.
- 12. THE OPERATOR SHALL ASSURE THAT THE APPROVED EROSION AND SEDIMENT CONTROL PLAN IS PROPERLY AND COMPLETELY IMPLEMENTED.
- 13. IMMEDIATELY UPON DISCOVERING UNFORESEEN CIRCUMSTANCES POSING THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION, THE OPERATOR SHALL IMPLEMENT APPROPRIATE BEST MANAGEMENT PRACTICES TO ELIMINATE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION.
- 14. ONLY LIMITED DISTURBANCE WILL BE PERMITTED TO PROVIDE ACCESS TO BMP'S FOR GRADING AND ACQUIRING BORROW TO CONSTRUCT THOSE BMP'S.
- 15. AT STREAM CROSSINGS, 50 FOOT STREAM BANK BUFFER AREAS SHOULD BE MAINTAINED. ON BUFFERS, CLEARING, SOD DISTURBANCES, EXCAVATION, AND EQUIPMENT TRAFFIC SHOULD BE MINIMIZED. ACTIVITIES SUCH AS STACKING CUT LOGS, BURNING CLEARED BRUSH, DISCHARGING RAINWATER FROM TRENCHES, WELDING PIPE SECTIONS, REFUELING AND MAINTAINING EQUIPMENT SHOULD BE ACCOMPLISHED OUTSIDE OF BUFFERS.

- MULCHING OF DISTURBED OR SEEDED AREA SHALL BE FURNISHED, PLACED, ANCHORED AND MAINTAINED IN ACCORDANCE WITH PENNDOT PUBL. 408, SECTION 805.
- 2. MULCHING SHALL BE PLACED IMMEDIATELY AFTER SEEDING OR WITHIN 48 HOURS AFTER SEEDING IS COMPLETE. 3. HAY OR STRAW SHALL BE UNIFORMLY PLACED IN A CONTINUOUS BLANKET, AT A MINIMUM RATE OF 3.0 TONS PER ACRE.
- MULCH WITH MULCH CONTROL NETTING OR EROSION CONTROL BLANKETS SHOULD BE INSTALLED ON ALL SLOPES 3: 1 OR STEEPER.
- 5. STRAW MULCH SHOULD BE APPLIED IN LONG STRANDS, NOT CHOPPED OR FINELY BROKEN
- SEEDING
- 1. SEEDING SHALL BE PLACED IN ACCORDANCE WITH PENNDOT PUBL. 408, SECTION 804.

SEED FOHMULAS:					
FORMULA AND SPECIES	% BY WT	MIN. % PURITY	MIN. % GERMIN- ATION	MAX. % WEED	SEEDING RATE LBS/1000 SQ. YDS.
FORMULA B * PERENNIAL RYEGRASS MIXTURE * CREEPING RED FESCUE OR CHEWINGS FESCUE * KENTUCKY BLUEGRASS MIXTURE	20 30 50	98 98 98	90 85 80	0.15 0.15 0.20	21.0 TOTAL 4.0 6.0 11.0
FORMULA C * CROWNVETCH * ANNUAL RYEGRASS	45 55	99 98	70 90	0.10 0.15	9.0 TOTAL 4.0 5.0
FORMULA D * TALL FESCUE * CREEPING RED FESCUE OR CHEWINGS FESCUE	70 30	98 98	85 85	0.15 0.15	21.0 TOTAL 15.0 6.0
FORMULA E * ANNUAL RYEGRASS	100	98	90	0.15	10.0 TOTAL 10.0
FORMULA L * HARD FESCUE MIXTURE * CREEPING RED FESCUE * ANNUAL RYEGRASS	55 35 10	86 88 88	85 85 90	0.15 0.15 0.15	24.0 TOTAL 13.0 8.5 2.5
FORMULA W * TALL FESCUE * BIRDSF00T TREFOIL MIXTURE * REDTOP	70 20 10	98 98 92	85 80* 80	0.15 0.10 0.15	10.5 TOTAL 7.5 2.0 1.0

* MINIMUM 20% HARD SEED AND 60% NORMAL SPROUTS APPLICATION DATES:

MARCH 15 TO JUNE 15 AUGUST 1 TO OCTOBER 15 FORMULA B, D, & L

FORMULA C

RYEGRASS PORTION: MARCH 1 TO OCTOBER 15

FORMULA E MARCH 15 TO OCTOBER 15 APRIL 1 TO JUNE 15 AUGUST 16 TO SEPTEMBER 15 FORMULA W

CROWNVETCH PORTION: ANYTIME EXCEPT SEPTEMBER & OCTOBER

4. SOIL SUPPLEMENTS MAY BE ADDED IN ACCORDANCE WITH SECTION 804 OR AS FOLLOWS: FERTILIZER - STANDARD QUALITY 0-20-20 BASIC FERTILIZER 10-10-10 STARTER FERTILIZER 200 LBS. PER 1000 S.Y 100 LBS. PER 1000 S.Y


LIME - AGRICULTURAL LIMESTONE
90% MINIMUM OF CARBONATES 500 LBS. PER 1000 S.Y.


5. FORMULA B SHALL BE USED TO ESTABLISH FINAL VEGETATION IN LAWN AREAS, FORMULA D SHALL BE USED TO ESTABLISH FINAL VEGETATION IN ROUGH AREAS, AND FORMULA E SHALL BE USED TO ESTABLISH TEMPORARY VEGETATION. FORMULAS C, L, AND W SHALL BE USED AS

- G. SEEDING AND MULCHING SCHEDULE THE DIVERSIONS, CHANNELS, SEDIMENT BASINS, SEDIMENT TRAPS, AND STOCKPILES, WHEN USED, MUST BE STABILIZED IMMEDIATELY.
- IMMEDIATELY AFTER EARTH DISTURBANCE ACTIVITIES CEASE, THE OPERATOR SHALL STABILIZE ANY AREAS DISTURBED BY THE ACTIVITIES. DURING NON-GERMINATING PERIODS, MULCH MUST BE APPLIED AT THE SPECIFIED RATES. DISTURBED AREAS WHICH ARE NOT AT FINISHED GRADE AND WHICH WILL BE REDISTURBED WITHIN ONE YEAR MUST BE STABILIZED IN ACCORDANCE WITH THE TEMPORARY VEGETATIVE STABILIZATION SPECIFICATIONS. DISTURBED AREAS WHICH ARE AT FINISHED GRADE OR WHICH WILL NOT BE REDISTURBED WITHIN ONE YEAR MUST BE STABILIZED IN ACCORDANCE WITH THE PERMANENT VEGETATIVE STABILIZATION SPECIFICATIONS.
- 3. AN AREA SHALL BE CONSIDERED TO HAVE ACHIEVED FINAL STABILIZATION WHEN IT HAS A MINIMUM UNIFORM 70% PERENNIAL VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING AND OTHER MOVEMENTS.
- H. UTILITY LINE TRENCH EXCAVATION 1. CONSTRUCTION REQUIREMENTS
 - A. LIMIT ADVANCE CLEARING AND GRUBBING OPERATIONS TO A DISTANCE EQUAL TO TWO TIMES THE LENGTH OF PIPE INSTALLATION THAT CAN BE COMPLETED IN ONE
 - B. WORK CREWS AND EQUIPMENT FOR TRENCHING, PLACEMENT OF PIPE, PLUG CONSTRUCTION AND BACKFILLING WILL BE SELF CONTAINED AND SEPARATE FROM CLEAPING AND GRUBBING AND SITE RESTORATION AND STABILIZATION
 - C. LIMIT DAILY TRENCH EXCAVATION TO THE LENGTH OF PIPE PLACEMENT, PLUG INSTALLATION AND BACKFILLING THAT CAN BE COMPLETED IN THE SAME DAY.
- WATER WHICH ACCUMULATES IN THE OPEN TRENCH WILL BE COMPLETELY REMOVED BY PUMPING BEFORE PIPE PLACEMENT AND/OR BACKFILLING BEGINS. WATER REMOVED FROM THE TRENCH SHALL BE PUMPED THROUGH A FILTRATION DEVICE.
- E. ON THE DAY FOLLOWING PIPE PLACEMENT AND TRENCH BACKFILLING, THE DISTURBED AREA WILL BE GRADED TO FINAL CONTOURS AND IMMEDIATELY STABILIZED.
- F. ALL SOIL EXCAVATED FROM THE TRENCH WILL BE PLACED ON THE UPHILL SIDE OF THE TRENCH.
- G. SOILS EXCAVATED FROM EXISTING SURFACE LAYER SHOULD BE STOCKPILED SEPARATELY AND RETURNED AS FINAL SURFACE LAYER FOLLOWING TRENCH BACKFILLING.
- H. TRENCH PLUGS WILL BE SPACED IN ACCORDANCE WITH AND BE CONSTRUCTED OF THE MATERIALS AS INDICATED ON THE TRENCH PLUG DETAIL.
- (1) AT ALL CROSSINGS OF WATERS OF THE COMMONWEALTH, TRENCH PLUGS
 WILL BE INSTALLED AT THE BANKS AFTER TRENCH EXCAVATION. THE PLUGS
 MAY BE TEMPORARILY REMOVED WHEN PLACING THE PIPE, BUT THEN
- (2) CONSTRUCTION OF THE CROSSING WILL BE IN ACCORDANCE WITH THE REQUIREMENTS OF THE "PIPELINES AND UTILITY LINE PROJECTS" SECTION OF THE EROSION AND SEDIMENT POLLUTION CONTROL PROGRAM MANUAL

EXCEPTIONS

- IN CERTAIN CASES TRENCHES CANNOT BE BACKFILLED UNTIL THE PIPE IN HYDROSTATICALLY TESTED, OR ANCHORS AND OTHER PERMANENT FEATURES INSTALLED. IN THESE CASES, ALL OF THE REQUIREMENTS LISTED UNDER ITEM 1 WILL REMAIN IN EFFECT WITH THE
- 1C. DAILY BACKFILLING OF THE TRENCH MAY BE DELAYED FOR SIX DAYS. ALL PRESSURE TESTING AND THE COMPLETE BACKFILLING OF THE OPEN TRENCH MUST BE COMPLETED BY THE SEVENTH WORKING DAY.
- 1E. IF DAILY BACKFILLING IS DELAYED, THE DISTURBED AREA WILL BE GRADED TO FINAL CONTOURS, APPROPRIATE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES/FACILITIES WILL BE INSTALLED, AND THE AREAS SEEDED AND MULCHED WITHIN THE NEXT TWO CALENDAR DAYS.
- IF THE SITE WILL NEED TO IMPORT OR EXPORT MATERIAL FROM THE SITE, THE RESPONSIBILITY FOR PERFORMING ENVIRONMENTAL DUE DILIGENCE AND DETERMINATION OF CLEAN FILL WILL REST WITH THE CONTRACTOR.
- CLEAN FILL IS DEFINED AS: UNCONTAMINATED, NON-WATER SOLUBLE, NON-DECOMPOSABLE, INERT, SOLID MATERIAL. THE TERM INCLUDES SOIL, ROCK, STONE, DREDGED MATERIAL, USED ASPHALT, AND BRICK, BLOCK OR CONCRETE FROM CONSTRUCTION AND DEMOLITION ACTIVITIES THAT IS SEPARATE FROM OTHER WASTE AND IS RECOGNIZABLE AS SUCH. THE TERM DOES NOT INCLUDE MATERIALS PLACED IN OR ON THE WATERS OF THE COMMONWEALTH UNLESS OTHERWISE AUTHORIZED. (THE TERM "USED ASPHALT" DOES NOT INCLUDE MILLED ASPHALT OR ASPHALT THAT HAS BEEN PROCESSED FOR RE-USE).
- 3. CLEAN FILL AFFECTED BY A SPILL OR RELEASE OF A REGULATED SUBSTANCE: FILL MATERIALS AFFECTED BY A SPILL OR RELEASE OF A REGULA TED SUBSTANCE STILL QUALIFIES AS CLEAN FILL PROVIDED THE TESTING REVEALS THAT THE FILL MATERIAL CONTAINS CONCENTRATIONS OF REGULATED SUBSTANCES THAT ARE BELOW THE RESIDENTIAL LIMITS IN TABLES FP-1A AND FP-1B FOUND IN THE DEPARTMENT'S POLICY "MANAGEMENT OF FILL".
- 4. ANY PERSON PLACING CLEAN FILL THAT HAS BEEN AFFECTED BY A SPILL OR RELEASE OF A REGULATED SUBSTANCE MUST USE FORM FP-001 TO CERTIFY THE ORIGIN OF THE FILL MATERIAL AND THE RESULTS OF THE ANALYTICAL TESTING TO QUALIFY THE MATERIAL AS CLEAN FILL. FORM FP-001 MUST BE RETAINED BY THE OWNER OF THE PROPERTY RECEIVING THE FILL. A COPY OF FORM FP-001 CAN BE FOUND AT THE END OF THESE INSTRUCTIONS.
- 5. ENVIRONMENTAL DUE DILIGENCE: THE APPLICANT MUST PERFORM ENVIRONMENTAL DUE DILIGENCE TO DETERMINE IF THE FILL MATERIALS ASSOCIATED WITH THE PROJECT GUALIFY AS CLEAN FILL. ENVIRONMENTAL DUE DILIGENCE IS DEFINED AS: INVESTIGATIVE TECHNIQUES, INCLUDING, BUT NOT LIMITED TO, VISUAL PROPERTY INSPECTIONS, ELECTRONIC DATA BASE SEARCHES, REVIEW OF PROPERTY OWNERSHIP, REVIEW OF PROPERTY USE HISTORY, SANBORN MAPS, ENVIRONMENTAL QUESTIONNAIRES, TRANSACTION SCREENS, ANALYTICAL TESTING, ENVIRONMENTAL ASSESSMENTS OR AUDITS. ANALYTICAL TESTING IS NOT A REQUIRED PART OF DUE DILIGENCE UNLESS VISUAL INSPECTION AND/OR REVIEW OF THE PAST LAND USE OF THE PROPERTY INDICATES THAT THE FILL MAY HAVE BEEN SUBJECTED TO A SPILL OR RELEASE OF REGULA TED SUBSTANCE. IF THE FILL MAY HAVE BEEN AFFECTED BY A SPILL OR RELEASE OF A REGULATED SUBSTANCE, IT MUST BE TESTED TO DETERMINE IF IT QUALIFIES AS CLEAN FILL. TESTING SHOULD BE PERFORMED IN ACCORDANCE WITH APPENDIX A OF THE DEPARTMENT'S POLICY "MANAGEMENT OF FILL".
- 6. FILL MATERIAL THAT DOES NOT QUALIFY AS CLEAN FILL IS REGULATED FILL. REGULATED FILL IS WASTE AND MUST BE MANAGED IN ACCORDANCE WITH THE DEPARTMENT'S MUNICIPAL OR RESIDUAL WASTE REGULATIONS BASED ON 25 PA. CODE CHAPTERS 287 RESIDUAL WASTE MANAGEMENT OR 271 MUNICIPAL WASTE MANAGEMENT, WHICHEVER IS APPLICABLE. THESE REGULATIONS ARE AVAILABLE ON-LINE AT www.pacode.com.





Maximum Drainage Area = 1/2 acre.


Inlet protection shall not be required for inlet tributary to sediment basin or trap.

Berms shall be required for all installations.

Rolled earthen berm shall be maintained until roadway is stoned. Road subbase berm shall be maintained until roadway is paved. Earthen berm in channel shall be maintained until permanent stabilization is completed or remain permanently.

At a minimum, the fabric shall have a minimum grab tensile strength of 120 lbs, a minimum burst strength of 200 psi, and a minimum trapezoidal tear strength of 50 lbs. Filter bags shall be capable of trapping all particles not passing a No. 40 Sieve. Inlet filter bags shall be inspected on a weekly basis and after each runoff event. Bags shall be emptied and rinsed or replaced when half full or when flow capacity has been reduced so as to cause flooding or bypassing of the inlet. Damaged or clogged bags shall be replaced. A supply shall be maintained on site for replacement of bags. All needed repairs shall be initiated immediately after the inspection. Dispose of accumulated sediment as well as all used bags according to the plan notes.


DO NOT USE ON MAJOR PAVED ROADWAYS WHERE PONDING MAY CAUSE TRAFFIC HAZARDS STANDARD CONSTRUCTION DETAIL #4-16 FILTER BAG INLET PROTECTION-TYPE M INLET



STANDARD CONSTRUCTION DETAIL #3-16 PUMPED WATER FILTER BAG


BAGS SHALL BE LOCATED IN WELL-YEGETATED (GRASSY) AREAS, AND DISCHARGE ONTO STABLE, EROSION RESISTANT AREAS. WHERE THIS IS NOT POSSIBLE, A GEOTEXTILE UNDERLAYMENT AND FLOW PATH SHALL BE PROVIDED. BAGS MAY PLACED ON FILTER STONE TO INCREASE DISCHARGE CAPACITY. BAGS SHALL NOT BE PLACED ON SLOPES GREATER THAN 5%. FOR SLOPES GREATER THAN 5%. CLEAN ROCK OR OTHER NON-ERODIBLE AND NON-POLLUTING MATERIAL MAY BE PLACED UNDER THE BAG TO REDUCE SLOPE STEEPNESS. NO DOWNSLOPE SEDIMENT BARRIER IS REQUIRED FOR MOST INSTALLATIONS. COMPOST BERM OR COMPOST FILTER SOCK SHALL BE INSTALLED BELOW BAGS LOCATED IN HQ OR EV WATERSHEDS WITHIN 50 FEET OF ANY RECEIVING SURFACE WATER OR WHERE GRASSY AREA IS NOT AVAIABLE THE PUMP DISCHARGE HOSE SHALL BE INSERTED INTO THE BAGS IN THE MANNER SPECIFIED BY THE MANUFACTURER AND SECURELY CLAMPED. A PIECE OF PVC PIPE IS RECOMMENDED FOR THIS PURPOSE THE PUMPING RATE SHOULD BE NO GREATER THAN 750 GPM OR 1/2 RHE MAXIMUM SPECIFIED SPECIFIED BY THE MANUFACTURER, WHICHEVER IS LESS. PUMP INTAKES SHOULD BE FLOATING AND SCREENED.


FILTER BAGS SHALL BE INSPECTED DAILY. IF ANY PROBLEM IS DETECTED, PUMPING SHALL CEASE IMMEDIATELY AND NOT RESUME UNTIL THE PROBLEM IS CORRECTED.



- . INSTALL COMPOST FILTER SOCK DOWNSLOPE OF AREA OF STOCKPILE.
 PLACE STOCKPILE IN AREAS SHOWN ON EROSION CONTROL
 PLAN WITHOUT BLOCKING NATURAL DRAINAGE PATTERNS.
 FOLLOW DIMENSIONS SHOWN ABOVE. HEIGHT SHOULD NOT EXCEED
 35 FEET. SIDE SLOPES SHOULD NOT BE STEEPER THAN 2 (H) TO 1 (V).
 SEED IMMEDIATLY WITH PENNDOT SEED FORMULA "E" IF MATERIAL IS
 NOT USED WITHIN 4 DAYS. FOLLOW MULCHING AND SEEDING
 SPECIFICATIONS AND SCHEDULE.

TEMPORARY SOIL STOCKPILE AND MAINTENANCE DETAIL (NTS)






SOCK FABRIC SHALL MEET STANDARD OF TABLE 4.1. COMPOST SHALL MEET THE STANDARDS OF TABLE 4.2. COMPOST FILTER SOCK SHALL BE PLACED AT EXISTING LEVEL GRADE. BOTH ENDS OF THE SOCK SHALL BE EXTENDED AT LEAST 8 FEET UP SLOPE AT 45 DEGREES TO THE MAIN SOCK ALIGNMENT (FIGURE 4.1). MAXIMUM SLOPE LENGTH ABOVE ANY SOCK SHALL NOT EXCEED THAT SHOWN ON FIGURE 4.2. STAKES MAY BE INSTALLED IMMEDIATELY DOWNSLOPE OF THE SOCK IF SO SPECIFIED BY THE MANUFACTURER. TRAFFIC SHALL NOT BE PERMITTED TO CROSS FILTER SOCKS.

ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES HALF THE ABOVEGROUND HEIGHT OF THE SOCK AND DISPOSED IN THE MANNER DECRIBED ELSEWHERE IN THE PLAN. SOCKS SHALL BE INSPECTED WEEKLY AND AFTER EACH RUNOFF EVENT. DAMAGED SOCKS SHALL BE REPAIRED ACCORDING TO THE MANUFACTURER'S SPECIFICATIONS OR REPLACED WITHIN 24 HOURS OF INSPECTION. BIODEGRADABLE FILTER SOCKS SHALL BE REPLACED AFTER 6 MONTHS; PHOTODEGRADABLE SOCKS AFTER 1 YEAR. POLYPROPYLENE SOCKS SHALL BE REPLACED ACCORDING TO MANUFACTURER'S RECOMMENDATIONS. UPON STABILIZATION OF THE AREA TRIBUTARY TO THE SOCK, STAKES SHALL BE REMOVED. THE SOCK MAY BE LEFT IN PLACE AND VEGETATED OR REMOVED. IN THE LATTER CASE, THE MESH SHALL BE CUT OPEN AND THE MULCH SPREAD AS A SOIL SUPPLEMENT.

COMPOST FILTER SOCK STANDARD CONSTRUCTION DETAIL #4-1




REMOVE TOPSOIL PRIOR TO INSTALLATION OF ROCK CONSTRUCTION ENTRANCE. EXTEND ROCK OVER FULL WIDTH OF ENTRANCE. RUNOFF SHALL BE DIVERTED FROM ROADWAY TO A SUITABLE SEDIMENT REMOVAL BMP PRIOR TO ENTERING ROCK ENTRANCE .

MOUNTABLE BERM SHALL BE INSTALLED WHEREVER OPTIONAL CULVERT PIPE IS USED AND PROPER PIPE COVER AS SPECIFIED BY MANUFACTURER IS NOT OTHERWISE PROVIDED.PIPE SHALL BE SIZED APPROPRIATELY FOR SIZE OF DITCH BEING CROSSED

ROCK CONSTRUCTION ENTRANCE THICKNESS WILL BE CONSTANTLY MAINTAINED TO THE SPECIFIED DIMENSIONS BY ADDING ROCK. A STOCKPILE OF ROCK MATERIAL WILL BE MAINTAINED ON THE SITE FOR THIS PURPOSE. ANY SEDIMENT LOCATED ON THE PUBLIC ROADWAY SHOULD BE REMOVED IMMEDIATELY AND RETURNED TO THE CONSTRUCTION SITE

STANDARD CONSTRUCTION DETAIL #3-1 ROCK CONSTRUCTION ENTRANCE




SWALE DETAIL


IF AT ANY TIME TREE PROTECTION IS DAMAGED. IT SHALL BE FIXED OR REPLACED IMMEDIATELY BY CONTRACTOR. — 2"x2"x8' HARDWOOD STAKES TO BE INSTALLED FIRMLY INTO SUB-GRADE OUTSIDE OF THE DRIPLINE. -4' HIGH ORANGE CONSTRUCTION FENCE PLACED OUTSIDE OF THE DRIPLINE. ---EXISTING SUB-GRADE

TREE PROTECTION DETAIL

PROTECTION BARRIER SHALL BE ERECTED A MINIMUM OF ONE (1) FOOT OUTSIDE THE DRIPLINE OR A MINIMUM OF TWENTY (20) FEET FROM THE TREE'S TRUNK, WHICHEVER IS GREATER, ON ALL SIDES OF THE TREES OR TREE MASSES PRIOR TO MAJOR CLEARING OR CONSTRUCTION.



TREE PROTECTION FENCE DETAILS



DATE

555 LOWER EAST VALLEY FORGE ROAD

UPPER MERION TOWNSHIP-MONTGOMERY COUNTY-PENNSYLVANIA

DRAWING TITLE

EROSION & SEDIMENT CONTROL NARRATIVE AND DETAILS

PREPARED BY


JOSEPH M. ESTOCK


Consulting Engineers & Land Surveyor


King of Prussia, PA 19406-2407 265-3035 - Fax (610) 962-9855 joe@josephmestock.com

355 South Henderson Road

FILE NO. | FIELD BOOK | SHT. NO. AS NOTED 344 *18 DECEMBER 2019*









NOTE: EXPOSED VERTICAL AND HORIZONTAL SURFACES SHALL BE PREPARED AS PER PUB. 408 SECT. 401.3 (f

FLEXIBLE PAVEMENT RESTORATION



STONE DRIVEWAY DETAIL



FILE NO. FIELD BOOK SHT. NO.

SETIAL NOTIFICATION SOF PLASTING UTLITIES SERIAL NOTIFICATION AND SERIAL NOTIFICATION AND SERIAL NOTIFICATION SOFT PLASTING UTLITIES SERIAL NOTIFICATION SERIAL NOTIFI

AS NOTED

18 DECEMBER 2019

Segmm. Estor SCALE



