

Crow Creek Trail

Construction Schedule

as of 11/30/20

Week of December 1st – stake out 3B, clearing, install erosion control measures, install pipe, outlet structures, construct basin 3B.1 and 3B.2, excavate, grade and stone trail

Week of December 7th – pave trail with binder and top if weather conditions allow; install concrete sidewalk and ramp on Abrams Road; paint crosswalks, complete any miscellaneous items. Meet with residents to coordinate removal of fence and relocation of shed.

Week of December 14th – stake out 3A, clearing, install erosion control measures, install 5' wide sidewalk along Henderson Road, excavate, grade and stone trail

Week of December 21st – pave trail with binder and top if weather conditions allow (up to bridge locations)

Week of January 11th – stake out 2B, clearing, install erosion control measures, cut and stone trail

Week of January 18th – continue stoning trail

Week of January 25th – complete stoning trail up to bridge abutments

Week of February 1st – stake out 1E & 1F, clearing, install erosion control measures

Week of February 8th – continue clearing

Week of February 15th – complete clearing; excavate, grade and stone trail

Week of February 22nd – continue stoning trail; install basin 1F3, install storm sewer piping

Week of March 1st – install stone retaining wall

Week of March 8th – continue retaining wall

Week of March 15th – install basin 1F-1 and 1F-2

Week of March 22nd – install bridge foundations

Week of March 29th – install concrete island and handicap ramps on Keebler Road

Week of April 5th – install bridge abutments if weather conditions allow

Week of April 12th – install base course in all areas previously not paved

Week of April 19th – stake 1A, 1B & 1C, clearing, install erosion control measures, install infiltration bed 1A (providing materials are available)

Week of April 26th – excavate, grade and stone trail

Week of May 3rd – install base course

Week of May 10th – install all bridges (if available)